

## Midway City Project Summary

Year	Cost	Contractor	Water Summary	Road Summary
<b>2001 City Projects</b>				
250 W Waterline & Road Improvements	\$171,602.00	Dunn Construction	3,200 LF of 12" PVC, 100 S (100 W to 250 W), 250 W (100 S to 500 S)	Nation Guard pulverized and paved 3" of asphalt for the Olympics.
<b>2002 City Projects</b>				
Indian Spring Water Improvements	\$21,585.85	Greg Allen Excavating	600 LF of 8" PVC waterline in 500 S from the Cemetary to Spring Creek	
<b>2003 City Projects</b>				
250 N Waterline	\$36,241.50	Bisel Construction	675 LF of 8" DIP, 250 N (Center St. to approx 125 E)	
2003 Road Improvements	\$47,774.00	Granite Construction		Reconstruct 100 West (Main Street to 100 North). Pulverize and 3" of asphalt. App 3,000-sf of pulverizing at the intersection near 750 East and Main.
Chlorine Vaults	\$131,200.00	JB Gordon Const.	Gerber and Mahogany Tank Chlorine Facilities. Two chlorine vault facilities at the existing tank sites	
<b>2004 City Projects</b>				
2004 Road Improvements Project	\$10,712.00	Intermountain Slurry Seal		580 East: (250 S to Main St.) Slurry Seal 100 South (300 W to 100 E) Slurry Seal
2004 CDBG Waterline	\$134,314.30	Greg Allen Excavating	1,260 LF of 10 DIP Waterline, 100 N: (100 W to 200 E).	
Alphenhof Well Waterline	\$51,314.70	JB Gordon Const.	8-inch PVC Waterline from the Alpenhof well to the Alpenhof tank.	
City Wide Culinary Water SCADA System	\$56,250.00	Remote Control Systems	Install a SCADA system at the Gerber and Mahogany tank.	
<b>2005 City Projects</b>				
<b>Contract date</b>				
250 W PRV	\$37,603.00	Greg Allen Excavating	PRV Vault & Piping on 250 W.	
Main St. Beautification Project	2.5 M -Midway Paid \$347,000	Granite Construction		W/ UDOT Construct Main St (200 W to 300E)
2005 Road Improvements	\$130,760.00	Granite Construction	16 Water Laterals	3" asphalt on Center Street (600 North to approx. Swiss Meadow Way), 1,900 Feet of Sewer Main Replacement.
<b>2006 City Projects</b>				
<b>Contract date</b>				
500 South Waterline	\$148,646.00	J.B. Construction	10" waterline, 500 S. (Stringtown Rd to 250 W).	
200 West Waterline	\$237,217.00	Lance Excavating	12" Waterline 200 W (100 S to 200 N).	
2006 CDBG Waterline	\$300,148.00	Lance Excavating	10" Waterline on 100 N: (200 E to River Rd).	
Alpenhof Well Improvements	\$41,033.00	Widdison Turbine	Clean the well and replace the existing pump.	
2006 Roadway Improvements	\$306,260.00	Morgan Asphalt	New laterals, 200 E (Main to approx 250 S), and 700 E (Main to approx 130 S).	Pulverize & pave 3" asphalt, 200 E (Main to approx 250 S), 700 E (Main to approx 130 S).
Fox Den Road Improvements	\$91,988.00	E.M. Excavating		Pulverize, widen and pave the lower portion of Fox Den Road

### Midway City Project Summary

Year	Cost	Contractor	Water Summary	Road Summary
<b>2007 City Projects</b>				
<b>Contract date</b>				
Center Street Waterline		J.B. Construction	10-inch waterline, Center St (100 South to Tate Lane). As part of Soldier Hollow Mt. PUD	
Cari Lane PRV Repairs		Bisel Construction	Repair Cari Ln PRV	
Crack Seal Road	\$10,405.92	Killgore Paving		River Road: (Main St. to Dutch Hollow) Burgi Lane: (River Rd. to Cari Lane) Pine Canyon: (North from Burgi Lane to City Limit) 100 North: (400 W. to River Rd.) 100 South: (300 W. to 100 E.) Michie Lane: (Main St. to Fox Den Rd.) 580 East: (Main St. to 220 S.)
River Road Round-a-Bout	\$122,050.76	Watts Development		In Conjunction with Watts, Construct the Roundabout
<b>2008 City Projects</b>				
<b>Contract date</b>				
2008 Road & Water Line Improv.	\$988,447.13	KW Robinson	Waterline: 5,547 linear feet of 8-inch C-900: 300 W (Main to 200 S). 400 W (Main to 100 S). 300 N (River Rd to the end of culdesac), 500 N (Center St to end of Culdesac), Sharon Lane (Pine Canyon Rd to end of culdesac), Arnold Subdivision.	Roadway: 14,357 square yards of pulverizing, 3-inches of asphalt. 300 N (River Rd to the end of culdesac), 500 N (Center St to end of Culdesac), Sharon Lane (Pine Canyon Rd to end of culdesac), Arnold Subdivision, , River Road, dedicated Rt turn lane into Dutch Fields.
Fish Hatchery Road	\$116,099.00	Hog Excavation	Install an 8-inch waterline, from Main St to the East side of the Fish Hatchery Property	Pulverize and re-pave the road from Center St to the East side of the Fish Hatchery Property.
River Road Traffic/Speed Study				
Construction Standards Up-Date				
2008 Sidewalk Imp.	\$20,965.00	Hadco Construction		Replace sidewalk on 100 N (100 W to 200 E) and 200 E (200 N to Main St.)
Crack Seal Road	\$11,121.00	Hot Asphalt	2008	

## Midway City Project Summary

Year	Cost	Contractor	Water Summary	Road Summary
<b>2009 City Projects</b>				
<b>Contract date</b>				
2009 Road Improvements	\$42,344.25	Geneva Rock	1/1/09	Pulverize & pave 3" of new asphalt 100 S (580 E to 610 E), 200 S (580 E to 610 E.) Miscellaneous asphalt patches.
Crack Seal Project	\$10,479.00	Superior Asphalt	October 2009	400 E (Main to 100 S), Fox Den Estates, 100 N (400 W to 400 E), 850 South, Alpenhof Estates & Swiss Alpine Road, Lime Canyon rd (Homestead Dr to Lime Canyon Estates), Lime Canyon Way, 1150 N Pine Canyon, Farm Rd (Center to culdesac), 200 E (Main to 250 S), Meadow Creek Ln (Pine Canyon Rd to culdesac), Center approx (800 N to Burgi Lane), Cari Lane (Homestead Dr to Pine Canyon Rd), Pine Canyon Rd (Meadow Creek Ln to 1200 N), Burgi Lane (Pine Canyon Rd to River Rd), River Rd (100 N to Dutch Dr.)
Swiss Farms Road Reconstruction	\$60,009.00	VanCon		Swiss Farms, Pulverize the road and pave 3" of new asphalt
<b>2010 City Projects</b>				
<b>Contract date</b>				
200 N CDBG Water Imp. Project	\$128,498.72	KW Robinson	200 N (100 W to 200 W) 6" to 10" waterline.	200 N (100 W to 200 W) pulverize and pave 3" of asphalt.
Pine Canyon Road Section Repair	\$21,931.00	KW Robinson		Pulverize and re-pave approx 500 ft near 600 N
850 S (Fish Hatchery Rd)		City Project	Replace the existing 2" line with an 8" line	
2010 DWSP -Wells			Send letters to lot owners that are in the source protection zone around each of their culinary water sources.	
100 West (Main to 50 S)		Staker		Widen the road 24', 18' diag park Wsd, 10' parking E sd
<b>2011 City Projects</b>				
100 S. Water Line	\$80,520.00	JB Gordon Const.		100 South: 250 West to 300 West- With MSD sewer replacement project
2011 East Main St. Water Improvements	\$135,332.31	Diana Lance Ex	45' of PVC waterline installed, connected to existing water main at 720 E. Main. 10 service lateral replacements on Main from 300 E to 700 E, Install 8" line on 200, & 300 East across Main St.	
Cari Lane Trail	\$21,931.00	KW Robinson		
River Rd Improvements (Dutch can rd to roundabout)	\$200,000.00	Staker as part of a County Project		Mill 3-inches and chip seal Dutch Canyon Rd to the Roundabout. Engineering done by CiveCo/John Clarkson

## Midway City Project Summary

Year	Cost	Contractor	Water Summary	Road Summary
2011 Road Improvements	\$180,788.60 Development Reim \$17,092.58	Staker & Parson		<b>City Financed:</b> Burgi Lane, Michie Lane, 100 North-(Crack Seal & Chip Seal), Fox Den-(Crack & Slurry Seal), Lime Canyon-(Crack Seal). <b>Development Reimb.:</b> Matterhorn, Midway Village Est.-(Crack Seal & Slurry Seal)
Drinking Water Source Protection -Springs, Gerber, Mahagony, & Indian.			Send letters to lot owners that are in the source protection zone around each of their culinary water sources.	
<b>2012 City Projects</b>				
2012 Capital Facilities Plan Update		Horrocks Engineers		
2012 Const. Standards and Drawings Update		Horrocks Engineers		
Public Works Salt Shed	\$99,897.00	Merrill Sherriff		
Valais Park Trails Improvements	\$54,882.00	Miller Paving		500 Sqft of asphalt patch, 40,952 SF of 8' wide 2" thick asphalt overlay, and sealcoat on existing trail.
2012 Misc. Concrete Improvements	\$20,841.50	Wells Barker Const.		Misc. concrete pads, sidewalk replacements and installations, and curb replacement
2012 Trails Improvements - Valais Trail	\$54,882.26	Miller Paving		Valais Trails: Pulverize & pave 8' trail. Valais Trails: Crackseal & Type II Slurry Seal
Crack Seal		Intermountain Slurry Seal		<u>Development Reimb:</u> Fox Point, Links 1 & 2, Lodges @ Snake Creek, Sunflower Farms, Midway Cemetary, Deer Ridge
<b>2013 City Projects</b>				
2013 Road and Utility Improvements	\$776,752.37	Staker & Parson Companies dba Reynolds Excavation	300 West: Upgrade from exist. 6" to 8" PVC C900 Waterline (100 S to Main St.) Pine Canyon Road: from exist. Transite to 10" PVC C900 Waterline (720 N. to ~420' South of Mtn. View Dr., 1,093' new pipe)	Pine Canyon Road: (720 N. to ~150' North of Mtn. View Dr.) = Pulverize and Pave. Pine Canyon Road: (~150' North of Mtn. View Dr. to Burgi Lane) = Crack & Chip Seal 300 West: (100 S to 200 N) = Pulverize, widen and pave. 400 North (Dairy Lane): (Center St. to end of cul-de-sac) = Pulverize and Pave 400 West: (Main St. to 200 N) = Asphalt Grinding, crack and chip seal Lime Canyon Road, Valais Parkway, 200 East: (185 S to Main St. & Main St. to 100 N) = Crack and Chip Seal
Ice Rink Chiller Replacement	\$ 232,567.00	Commercial Mechanical	Replacing the ice rink, air cooled, brine chiller and associated modifications. It also includes an electrical service upgrade and an Alternate to patch / repair the ice rink concrete problem areas.	

## Midway City Project Summary

Year	Cost	Contractor	Water Summary	Road Summary
<b>2014 City Projects</b>				
2013 Lime Canyon Rd Barrow Ditch	\$56,090.15	Diana Lance	Installation of approximately 2,211' of riprap borrow ditch. Also includes cleaning approximately six culverts, three sumps, installing two catch basins and approximately 190' of storm drain pipe.	
2014 Gerber Water Line Improvements	Contract amt with Phase II \$414,798.00	JB Gordon Const.	Install 2,450 lineal feet of 12" water line	4300 Sq ft of asphalt paving, 1900 sq feet of asphalt repair.
2014 Gerber Water Line Improvements II	\$164,799.00	JB Gordon Const.	Removal of (2) 12" Gate Valves from behind the Booster Pump and the reinstallation of them at the tie-in of the existing 15" RCP Water Line at Homestead Drive. Repair Leak 15" RCP water line, and install pressure valve.	
2014 Road & Utility Improvements	\$1,573,582.98	KW Robinson	Replace approx 1,607 lineal feet of existing water line with new 10" PVC C900 Water Line. Replace approx 1,782 lineal feet of existing water line with new 12" PVC C900 Water line. Approx 1,180 lineal feet of new 6" PVC C900 Purple irrigation line.	Approximately 116,763 square feet of asphalt paving.
2014 Sidewalks	\$40,303.00	Wells Barker Const.	Approximately 208 square feet of concrete sidewalk – remove and replace, Approximately 1,375 square feet of new concrete sidewalk installation	
<b>2015 City Projects</b>				
2015 Road Surface Treatments	\$182,686.13	Inter. Mtn Slurry Seal		Crack Seal, Slurry Seal, Micro-surfacing, Type 2 & 3, Pavement Marking Paint
2015 Road & Utility: Lime Canyon, Center St.	\$690,877.82	KW Robinson	Replace 1,262 LF of 10" water line and water meter vault	Approx. 67,680 Sqft of pulverizing, regrading & asphalt paving
Johnson Mill Waterline		KW Robinson		
<b>2016 City Projects</b>				
Alpenholf Well House & Associated Piping	\$258,423.00	Vancon, Inc.	PRV water vault, pump house with associated piping coming into the house from two different wells and removal and disposal of existing well house	
2016 Road & Utility: 100 W & 300 S	\$241,574.17	Kilgore Companies	Replaced water meters on 100 West from Main St. to 100 South.	Approximately 25,500 square feet of asphalt paving, approximately 2,400 square feet of asphalt repair, 1,200 linear feet of concrete curb & gutter, ~640 square feet of concrete sidewalk, ~310 concrete sidewalk repair, pedestrian access ramps, and water service connection replacements, etc.
2016 Trip Hazard Removal	\$15,200.00	Precision Concrete Cutting		400 Inch-Feet of concrete sidewalk trip hazard removal.
2016 Asphalt Spot Repair	\$31,990.00	Advanced Paving		2,900 square feet of asphalt spot repair and approximately 1,305 cubic feet of sub-base repair, 50 square feet of concrete sidewalk repair and 10 lineal feet of concrete curb and gutter repair

## Midway City Project Summary

Year	Cost	Contractor	Water Summary	Road Summary
2016 Road Surface Treatments	\$147,924.00	Intermountain Slurry Seal		13 tons of crack seal and 162 gallons of pavement marking paint & pavement marking messages, 243,916 square feet of slurry seal, 166,488 square feet of Micro-Surfacing Type III.
2016 1400 W 213 N Drainage Improvements	\$15,717.57	Lance Excavating		Sump installation & improvements. 3" asphalt
<b>2017 City Projects</b>				
2017 Gerber and Mahogany Springs Metering	\$162,574.29	KW Robinson	Install meter vault w/valves assoc. piping, two manholes , new meter in existing vault , all meters to be provided by owner.	
2017 Public Works Site Grading	\$58,890.42	KW Robinson		Regrading, sorting, stockpiling the existing pile of material located within the Midway City Public Works yard.
2017 Homestead Trail Phase 1: Main St. to Creek Place	\$607,377.50	Kilgore Companies	325 feet of irrigation ditch with 24" RCP(200 North from ~250 West to 200 West). Replace 829 lineal feet of 8" water line on 200 North from Pine Canyon to 200 West. with valves services and fire hydrant.	Constructing new asphalt trail with approximately 29,291 square feet of 10' asphalt trail paving, trail signs, approximately 1,027 lineal feet of concrete ditch, concrete ditch driveway crossings and piping
2017 Road & Water Cari Lane: Homestead Drive to Pine Canyon Road	\$597,784.95	KW Robinson	Installing approximately 1,900 lineal feet of 12" water line: Cari Lane from Homestead Drive to Upper Pine Canyon Road. water service connections, and fire hydrants etc. Install approximately 1,035 lineal feet of 6" irrigation line Cari Lane from 520 West to Meadow Creek Drive. with services.	Approximately 55,500 square feet of pulverizing, re-grading and asphalt paving. Cari Lane: from Homestead Drive to Upper Pine Canyon Road. Replaced Trail on north side of road near Homestead Drive and Cari Lane Intersection.
2017 Michie Lane: Center Street to Fox Den Road and 500 South	\$1,843,180.85	Kilgore Companies	Install approximately 1,100 lineal feet of 10" water line: 300 South (Michie Lane) from 80 East to 300 East, 200 lineal feet of 8" water line on 500 South from Entrance of Cemetery to the west 200'.	Michie Lane approximately 87,500 square feet of asphalt paving, which includes construction of new roadway, roadway widening, curb & gutter, concrete sidewalk, asphalt trail, median curb & landscaping, storm drain pipes and sumps, fencing. 500 South Roadway: pulverize, regrade and repave approximately 46,500 square feet.
2017 Road Surface Treatments	\$247,930.00	CKC Asphalt		Approximately 12 tons of crack seal and 34 gallons of pavement marking paint and ~2,600 square feet of asphalt spot repair. Approximately 384,540 square feet of Slurry Seal Type II (Polymer Modified). Approximately 302,367 square feet of Chip Seal Standard Type C.
<b>2018 City Projects</b>				
2018 Probst Way Road & Utility	\$ 141,911.00	Geneva Rock	Replace approximately 155 lineal feet of 8" water line. Replace water and irrigation service connections, and install fire hydrant.	Approximately 10,350 square feet of pulverizing, re-grading and asphalt paving.
2018 Surface Treatments	\$ 74,828.19	CKC Asphalt		Michie Lane, 500 E to Midway Lane, 100 N from 400 W to River Road. Crack Seal and chip seal
<b>2019 City Projects</b>				
Midway Trails: Center Street & Homestead	\$412,992.12	BD Bush		Constructing new asphalt trails approximately 39,046 square feet of 8 foot wide asphalt trail Piping existing irrigation ditch by installing approximately 815 lineal feet of 24" RCP Storm Drain Pipe with junction boxes



## Midway City Project Summary

Year	Cost	Contractor	Water Summary	Road Summary
2019 Road Improvements	\$277,057.00	CKC Asphalt		Approximately 12 tons of crack seal and 34 gallons of pavement marking paint and ~2,600 square feet of asphalt spot repair. Approximately 384,540 square feet of Slurry Seal Type II (Polymer Modified). Approximately 302,367 square feet of Chip Seal Standard Type C.
Cemetery Road & Tate Lane	\$417,020.86	JB Gordon Const.	Installing approximately 900 lineal feet of 10" water line with valves and fire hydrant.	Constructing new road within Midway Cemetery: approximately 16,581 square feet of roadway Pulverize, regrade, compact and repave all roads within Midway Cemetery: approximately 44,480 square feet of roadway. Construction Parking Lot approximately 8,645 square feet asphalt pavement, catch basin, pipe, & striping.
600 N Improvements(Remund Farms)		BD Bush	Center Street to River Road 12" water line	
<b>2020 City Projects</b>				
Midway Trails: Homestead River Rd	\$307,662.00	Wasatch Paving	Install ~1,002 LF of 8" PVC C900 DR-18 Purple Irrigation Pipe with fittings, valves etc. Placed 4" stub to Kimball's property. Placed tee in Kimball Circle with blind flange into Kimball Circle. Pipe was installed 4' to the west of power poles on Kimballs property.	Constructing new asphalt trails approximately 16,760 square feet of 8 foot wide asphalt trail
2020 Water Line 100 E	\$1,295,838.97	KW Robinson	Install approximately 2,950 lineal feet of 8" water line, replace water service connections and fire hydrants on 100 East, 200 East, and 300 East	Pulverize, grade, and compact approximately 86,300 SF of roadway. Install approximately 2260 SF of sidewalk along North side of 100 North from 200 East to 300 East. .
2020 Water Line 100 N	\$582,814.31	Geneva Rock	Install approximately 600 lineal feet of 8" water line from 100 North to 200 North on 100 West, replace water service connections and fire hydrants	Pulverize, grade, and compact approximately 39,000 SF of roadway. Install approximately 220 lineal feet of 8" Sewer line, replace sewer service connections
2020 Road Surface Treatment	\$201,159.00	Asphalt Preservation		21 tons of Crack Seal and 9,000 sq ft asphalt spot repair. 1,525,675 sq ft of Slurry Seal type II (Polymer Modified). 77,082 sq ft of trail (Tuffcoat P+ Asphalt Seal Coat). 1,350 square feet of concrete sidewalk removed and replaced.